



PROJECT STATUS REPORT
Media Borough, Delaware County
Third Street Dam Removal and Pedestrian Bridge Project
MPMS No. 47147

January 2025

ACTIVITIES COMPLETED SINCE LAST STATUS REPORT

- Field Survey and Project Base Mapping Complete
- Wetland Field Investigation Complete
- Visioning Session #1 (Project Goals) completed with Stakeholders
- Initial Site Concepts developed
- Visioning Session #2 (Initial Site Concepts) completed with Stakeholders
- Initial Site Concepts Refined
- Visioning Session #3 (Refined Site Concepts) completed with Stakeholders

ACTIVITIES SCHEDULED FOR NEXT 2 MONTHS

- Refine Final Concept Plans and Details
- Prepare Project Area of Potential Effect Plan
- Schedule Scoping Field View Meeting with PennDOT
- Prepare for Public Meeting

UPCOMING MILESTONE DATES

- Public Meeting estimated to occur at the end of 1st Quarter 2025