



PROJECT STATUS REPORT
Media Borough, Delaware County
Third Street Dam Removal and Pedestrian Bridge Project
MPMS No. 47147

December 2025

ACTIVITIES COMPLETED SINCE LAST STATUS REPORT

- Further design development for Third Street and stormwater drainage.
- Preliminary layout of construction easements and area of potential effect.

ACTIVITIES SCHEDULED FOR NEXT 2 MONTHS

- Scoping Field View Meeting with PennDOT
- Line, Grade and Typical Section Submission
- Preliminary Drainage design
- Bridge Type, Size and Location submission
- Erosion and Sedimentation Control Plan development
- Preparation for 2nd Public Meeting

UPCOMING MILESTONE DATES

- Line, Grade & Typical and Safety Review Submissions